

Construction Phasing and Energization Plan

Major Milestones

Milestone	Target date	Description
Site control complete	2026-08	Property acquisition and easement package complete
Interconnection scope alignment	2026-10	TO / TP comments incorporated into design basis
Long-lead equipment release	2027-02	Main transformers, switchgear, generators, and UPS released
138 kV bay outage plan approved	2027-11	Station outage / cutover window established
T1 / Bus A energized	2028-06-15	Phase 1 service available; Data Halls 1-2 commissioning
T2 / Bus B energized	2028-12-15	Phase 2 service available; Data Halls 3-4 commissioning
T3 / Bus C energized	2029-03-31	Ultimate configuration available; Data Halls 5-6 commissioning

Energization Basis

- Phase 1 energization includes T1, Bus A, two data-hall feeders, corresponding emergency plants, and minimum telemetry required for operations visibility.
- Phase 2 energization adds T2 and Bus B, expands main metering and SCADA point lists as required, and places additional capacitor-bank steps in service.
- Phase 3 energization adds T3 and Bus C and places the campus in the ultimate sectionalized configuration.
- Standby-generator closed-transition testing will be performed only under approved procedures that prevent inadvertent export across the POI.

Permitting / Interface Assumptions

- Air permitting - Emergency engines permitted as stationary emergency units under applicable state and federal requirements.
- Fuel - Dual-fill / bulk-storage arrangement sized for minimum 48-hour emergency support subject to final operator standards.
- Civil - Main yard grading, stormwater detention, and oil containment implemented prior to transformer delivery.
- Protection / telecom - Final point lists, relay checkout, and communications test plans completed before each energization stage.
- Operating procedures - Switching, closed-transition testing, and commissioning procedures reviewed with the utility prior to energization.

Commissioning Deliverables

Prior to each energization stage, the customer will issue updated as-left one-lines, relay-status documentation, metering and telemetry point lists, and a phase-specific energization checklist identifying the exact facilities to be placed in service.