

Large Load Request Form

Large customer interconnection / transmission service request summary prepared for preliminary engineering review.

1. Project Identification

Field	Value
Project name	Prairie Horizon Data Campus
Project number	PHDC-LL-2026-017
Applicant / owner	Prairie Horizon Digital Infrastructure LLC
Operator	Prairie Horizon Operations LLC
Transmission owner	AEP Ohio Transmission Company, Inc.
Transmission provider	PJM Interconnection, L.L.C.
Site location	Near U.S. Route 35 / State Route 435 corridor, Fayette County, Ohio
Coordinates	39.5468, -83.5041
Requested initial in-service	2028-06-15
Ultimate commercial operation	2029-03-31

2. Electrical Characteristics

Field	Value
Point of interconnection (POI)	new customer breaker-and-a-half bay at Jefferson 138 kV Station
Point of change in ownership	first dead-end structure inside the customer fence line on the customer side of the 138 kV line terminal
Nominal service voltage	138 kV
Nominal campus medium voltage	13.8 kV
Maximum coincident demand at POI	180 MW
Phase 1 / 2 / 3 demand	60 MW / 120 MW / 180 MW
Critical IT load at ultimate build-out	120 MW
Reactive compensation	Six switched capacitor-bank steps rated 6 Mvar each on the 13.8 kV campus system
Normal export condition	No export. Standby generation is emergency-use only and is not intended to serve the grid or wholesale market.

3. Primary Contacts

Applicant representative

Marisol Reyes, Vice President, Development
development@prairiehorizonndi.com | (614) 555-0182

Engineering lead / PE

Robert K. Morgan, PE
rkmorgan@burnsmcd.com | (816) 555-0144

Project manager

Daniel S. Park
projectcontrols@prairiehorizonndi.com | (614) 555-0190

Operations representative

Allison Chen
operations@prairiehorizonops.com | (614) 555-0167

4. Phased Development Summary

Phase	Target energization	Campus demand	Facilities energized
Phase 1	2028-06-15	60 MW	Data Halls 1-2; Emergency Plants A-B
Phase 2	2028-12-15	120 MW	Data Halls 1-4; Emergency Plants C-D
Phase 3	2029-03-31	180 MW	Data Halls 1-6; Emergency Plants E-F